EXTENSION OF TIME PROPOSAL

Div

1	Name of work	Improvents to roads & drain at 1st & 2nd cross (left side) 8th main road. Bhuvaneswari Nagara in W.No.14. Bagalur
2	Amount of Work Portion	
3	Estimated cost	Rs 20.00 lakhs
4	Name of contractor	H.C. Siddegowda
5	Agreement No	EE.DD./W.O.No.321/14-15
6	NO and Date under which work order issued	Dt. 25-03-2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	10-6-2015
9	Date of receipt of application in the sub division office	10-6-2015
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work Carried out by the contractor during the original period stipulated in the contract	—
12	work Carried out during 1st extension.	—
13	work Carried out during 2nd extension.	—
14	Time now applied for	—
15	Date of recommending time limit applied for	—
16	whether the original application of the contractor is enclosed	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period	—
20	Whether notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	U.G.D. Work was in progress E.O.T is recommended
22	Remarks of the EE with the daily rate of penalty proposed	—

ASSISTANT ENGINEER
Ward No 14

EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASSISTANT EXECUTIVE ENGINEER
SUB DIVISION
Chief Engineer
Dasarahalli Zone

ಮುಖ್ಯ ಅಭಿಯಂತರರು